

TWO-WEEK OUTLOOK

MAIN STREET WATER AND SEWER IMPROVEMENTS / DOWNTOWN DRAINAGE IMPROVEMENTS
PLYMOUTH VILLAGE WATER AND SEWER DISTRICT / TOWN OF PLYMOUTH, NEW HAMPSHIRE

Anticipated work for the week of April 21, 2024:

CREW 1: Warren & Russell Street Road Reconstruction

- MONDAY** Road Reconstruction on Warren & Russell Street.
-Detours May Apply or Alternating Traffic, Local Police and Fire Notified Daily.
-Warren & Russell Street will be closed.
-Open to local traffic and businesses only.
-Lower/prepare castings for reclaim
- NO ON STREET PARKING in work zone during road construction 6:30am – 4:30pm
- TUESDAY** Road Reconstruction on Warren & Russell Street.
-Detours May Apply or Alternating Traffic, Local Police and Fire Notified Daily.
-Warren & Russell Street will be closed.
-Open to local traffic and businesses only.
- NO ON STREET PARKING in work zone during road construction 6:30am – 4:30pm
- WEDESDAY** Road Reconstruction on Warren & Russell Street.
-Detours May Apply or Alternating Traffic, Local Police and Fire Notified Daily.
-Warren & Russell Street will be closed.
-Open to local traffic and businesses only.
-Road Reclaim
- NO ON STREET PARKING in work zone during road construction 6:30am – 4:30pm
- THURSDAY** Road Reconstruction on Warren & Russell Street.
-Detours May Apply or Alternating Traffic, Local Police and Fire Notified Daily.
-Warren & Russell Street will be closed.
-Open to local traffic and businesses only.
- Road Reclaim
- NO ON STREET PARKING in work zone during road construction 6:30am – 4:30pm
-SAW CUTTING in preparation for road work on Main Street beginning at Warren Street progressing towards Highland Street
- FRIDAY** Road Reconstruction on Warren & Russell Street.
-Detours May Apply or Alternating Traffic, Local Police and Fire Notified Daily.
-Warren & Russell Street will be closed.
-Open to local traffic and businesses only.
- Grading/layout for binder course
- NO ON STREET PARKING in work zone during road construction 6:30am – 4:30pm
- SAW CUTTING in preparation for road work on Main Street beginning at Warren Street Progressing towards Highland Street

N. GRANESE & SONS, INC
59 JEFFERSON AVE
SALEM, MA 01970

(T) 781.592.8121
(F) 781.631.8466
info@ngranese.com

Anticipated work for the week of April 28, 2024:

CREW 1 & 2: Warren & Russell Street Road Reconstruction/Main Street Road Box

- MONDAY** Road Reconstruction Main Street South (Warren to Highland) and Warren & Russell Street.
-Detours May Apply or Alternating Traffic, Local Police and Fire Notified Daily.
-Warren & Russell Street will be closed.
-Open to local traffic and businesses only.
- Grading/layout for binder course
- NO ON STREET PARKING in work zone during road construction 6:30am – 4:30pm
-Road box reconstruction beginning on Main Street at Warren Street progressing towards Highland Street
- TUESDAY** Road Reconstruction Main Street South (Warren to Highland) and Warren & Russell Street.
-Detours May Apply or Alternating Traffic, Local Police and Fire Notified Daily.
-Warren & Russell Street will be closed.
-Open to local traffic and businesses only.
- Grading/layout for binder course
- NO ON STREET PARKING in work zone during road construction 6:30am – 4:30pm
-Road box reconstruction beginning on Main Street at Warren Street progressing towards Highland Street
- WEDESDAY** Road Reconstruction on Warren & Russell Street.
-Detours May Apply or Alternating Traffic, Local Police and Fire Notified Daily.
-Warren & Russell Street will be closed.
-Open to local traffic and businesses only.
- Grading/layout for binder course
- NO ON STREET PARKING in work zone during road construction 6:30am – 4:30pm
-Road box reconstruction beginning on Main Street at Warren Street progressing towards Highland Street
- THURSDAY** Road Reconstruction on Warren & Russell Street.
-Detours May Apply or Alternating Traffic, Local Police and Fire Notified Daily.
-Warren & Russell Street will be closed.
-Open to local traffic and businesses only.
- Grading/layout for binder course
- NO ON STREET PARKING in work zone during road construction 6:30am – 4:30pm
-Road box reconstruction beginning on Main Street at Warren Street progressing towards Highland Street
- FRIDAY** Road Reconstruction on Warren & Russell Street.
-Detours May Apply or Alternating Traffic, Local Police and Fire Notified Daily.
-Warren & Russell Street will be closed.
-Open to local traffic and businesses only binder course
- NO ON STREET PARKING in work zone during road construction 6:30am – 4:30pm
-Road box reconstruction beginning on Main Street at Warren Street progressing towards Highland Street